HISTORIC LOT#/ADDRESS	NAME	INSPECT DATE	ITEM	PASS	FAIL	COMMENTS
			All Components unburied/visible for			
			inspection			
			1) High water light. Moisture proof			
			exterior light fixture. Vaporlite VWGG or			
			Equal. Install Red Bulb, A-21, 60W or LED			
			provided in Orenco Model S2 Control			
			Panel. Connect to High Level Alarm			
			Circuitry in Control Panel			
			2) Disconnect Circuit Breaker			
			3) Corrosion proof exterior mounted			
			Control Box - Orenco Model S2 230V, 1			
			Phase Simplex			
			4) Clean Out to grade.			
			5) 4" PVC at 2% minimum slope.			
			6) Internal Splice Box, Orenco B4.			
			7) Fiberglass Lid, Model FLD24G and 24"			
			Diameter PVC Riser Model RR24. Use			
			Traffic Lid & Riser if valult is installed in			
			traffic area.			
			8) Float Bracket, Orenco RRFB			
			9) 1 1/4" Stainless Pitless Adapter			
			10) 1 1/4" Stainless Swing Check Valve			
			11) 1 1/4" Brass Curb Stop Valve			
			12) 11/4" Dia. Stainless Steel or			
			Schedule 80 or 120 pipe			
			13) 1 1/4" Stainless Steel Swing Jointg			
			14) 1 1/4" 250 PSI Poly Pipe			
			15) 1 1/4" PVC Compression Coupling or			
			Brass Ford Fitting			

HISTORIC LOT#/ADDRESS	NAME	INSPECT DATE	ITEM	PASS	FAIL	COMMENTS
			16) 1 1/4" Brass Swing Check Valve, I.P.S. Legend Model T-451 or similar with PVC 1/1/4" Male & Female Adapters, SCH 80			
			17) PVC Bushing 2" x 1/1/4", T x T Sch 80			
			18) Submersible Effluent Pump, Meyers MES100M2 with 20' cord, 1HP, 230V, 20A, 1 Phase			
			19) Effluent Pump Chamber 500 Gal. Capacity typical. Separate Pump Chamber may be accetable - Submit Shop drawing for review.			
			20) 3 Float Switch Assembly, Orenco Model MF3A-45FS.			
			21) 1000 Gal. Precast Septic Tank with 500 Gal. Pump Chamber is the min. size for no more than 4 bedrooms. Wilbert Precast is accepted by Idaho. Dwellings with greater than 4 bedrooms require additional septic tank and pump chamber capacity. Confirm minimum size with Panhandle Health District. If due to practical necessity, a fiberglass tank may be acceptible. Submit drawings for review.			
			 22) NEW/UPGRADE INSTALLATIONS ONLY: 4" Riser & Cap to grade. Traffic rated if in Driveway 23) NEW/UPGRADE INSTALLATIONS ONLY: 1 1/4" Brass Curb Stop Valve 			

inspector.						
HISTORIC LOT#/ADDRESS	NAME	INSPECT DATE	ITEM	PASS	FAIL	COMMENTS
			24) NEW/UPGRADE INSTALLATIONS			
			ONLY: Main Sewer Line			
			All work conforms with the requirements of the Panhandle Health District, Idaho Dept. of Environmental Quality & of the Pinto Point Sewer District			
			All equipment installed per Manf. Recommendations			
			All componets meet PPSD Specs or better			
			NOTE: Homeowner must receive written approval from Pinto Point Sewer Assoc. to connect to Mainline (must meet all Pinto Point Sewer Assoc. Specs & only after all Final Acceptance Inspection decrepancies are cleared)			
		1	I .			

		mspector.		
_	_			

PPSD FINAL ACC	EPTANCE INSPECTION CHECKLIST
Inspector:	

•

PPSD FINAL ACCEPTANCE INSPECTION CHECKLIST	
Inspector:	

Inspector:

PPSD FINAL ACC	EPTANCE INSPECTION CHECKLIST
Inspector:	

PPSD FINAL ACCEPTANCE INSPECTION CHECKLIST
Inspector: